



# WESTBURY FIRE DEPARTMENT

## Hose Company #2



### Adding Hoseline to a Pulled Hoseline

Name/Badge: \_\_\_\_\_ Co: \_\_\_\_\_ Evaluation Type: \_\_\_\_\_

Instructor/Badge: \_\_\_\_\_ Instructors Signature: \_\_\_\_\_ Date: \_\_\_\_\_

*Time limit for this station is 5 Minutes*

**NO      YES**

Does the FF understand there are many factors that determine where the additional hoseline will be added to previously pulled hose line	<input type="checkbox"/>	<input type="checkbox"/>
If the hose from the deadbed was a horseshoe - did FF remove the nozzle	<input type="checkbox"/>	<input type="checkbox"/>
Did the FF pull the specified length of hose requested to be added	<input type="checkbox"/>	<input type="checkbox"/>
<i>Once desired length is achieved</i> - was this hose disconnected from the deadbed hose	<input type="checkbox"/>	<input type="checkbox"/>
<i>Once Disconnected from the deadbed</i> - was the Male and Female ends placed side by side and hose dragged to connection point via these couplings	<input type="checkbox"/>	<input type="checkbox"/>
<i>Once at point to be connected</i> - Did FF uncouple the previously pulled hose	<input type="checkbox"/>	<input type="checkbox"/>
<i>Once disconnected</i> - was the female side of the hose to be added connected to the Male coupling of the previously pulled hose	<input type="checkbox"/>	<input type="checkbox"/>
<i>Once disconnected</i> - was the Male side of the hose to be added connected to the Female coupling of the previously pulled hose	<input type="checkbox"/>	<input type="checkbox"/>
<i>Once hose has been added</i> - was this info conveyed to MPO <b>and</b> Hose team	<input type="checkbox"/>	<input type="checkbox"/>
Has the FF demonstrated proficiency on adding hose to a Hoseline	<input type="checkbox"/>	<input type="checkbox"/>

Instructor Notes

08/2019